

Reading #	Concentration	Units	3 SD	Result	Calibration Reading	Action Level	NomSecs	Date	Time	Site Address	Unit #	Area	Room	Structure	Member	Substrate	Wall	Condition
12135	1 mg/cm2	1 mg/cm2	0.2		TRUE	1	5	2/25/2026	18:25:24			Unit	Foyer	Door	---	Metal	A	Intact
12136	1 mg/cm2	1 mg/cm2	0.2		TRUE	1	5	2/25/2026	18:25:38			Unit	Foyer	Door	---	Metal	A	Intact
12137	1 mg/cm2	1 mg/cm2	0.2		TRUE	1	5	2/25/2026	18:25:56			Unit	Foyer	Door	---	Metal	A	Intact
12138	0 mg/cm2	0 mg/cm2	0.3		TRUE	1	2	2/25/2026	18:26:13			Unit	Foyer	Door	---	Metal	A	Intact
12139	0 mg/cm2	0 mg/cm2	0.3		TRUE	1	2	2/25/2026	18:26:20			Unit	Foyer	Door	---	Metal	A	Intact
12140	-0.1 mg/cm2	-0.1 mg/cm2	0.3		TRUE	1	2	2/25/2026	18:26:27			Unit	Foyer	Door	---	Metal	A	Intact
12141	0.1 mg/cm2	0.1 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:26:54			Unit	Foyer	Door	---	Metal	A	Intact
12142	0 mg/cm2	0 mg/cm2	0.2 Negative		FALSE	0.5	3	2/25/2026	18:27:10			Unit	Foyer	Door	Buck	Wood	A	Intact
12143	0.2 mg/cm2	0.2 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:27:30			Unit	Foyer	Room	Ceiling	Drywall		Intact
12144	0.7 mg/cm2	0.7 mg/cm2	0.2 Positive		FALSE	0.5	5	2/25/2026	18:27:44			Unit	Foyer	Room	Wall	Drywall	A	Intact
12145	0.4 mg/cm2	0.4 mg/cm2	0.2 Negative		FALSE	0.5	5	2/25/2026	18:28:06			Unit	Foyer	Room	Wall	Drywall	B	Intact
12146	-0.2 mg/cm2	-0.2 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:28:26			Unit	Foyer	Room	Wall	Drywall	C	Intact
12147	0.4 mg/cm2	0.4 mg/cm2	0.2 Negative		FALSE	0.5	5	2/25/2026	18:28:40			Unit	Foyer	Room	Wall	Drywall	D	Intact
12148	2.9 mg/cm2	2.9 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:29:02			Unit	Foyer	Room	Baseboard	Wood	D	Intact
12149	2.3 mg/cm2	2.3 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:29:26			Unit	Kitchen	Door	Buck	Wood	A	Intact
12150	0 mg/cm2	0 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:29:49			Unit	Kitchen	Pipe	Vertical	Metal	C	Intact
12151	-0.2 mg/cm2	-0.2 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:30:07			Unit	Kitchen	Window	Sash	Metal	C	Intact
12152	0.2 mg/cm2	0.2 mg/cm2	0.2 Negative		FALSE	0.5	2	2/25/2026	18:30:20			Unit	Kitchen	Window	Jamb	Metal	C	Intact
12153	3.5 mg/cm2	3.5 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:30:35			Unit	Kitchen	Window	Casing	Wood	C	Intact
12154	1.6 mg/cm2	1.6 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:30:49			Unit	Kitchen	Window	Sill	Wood	C	Intact
12155	3.1 mg/cm2	3.1 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:31:04			Unit	Kitchen	Window	Apron	Wood	C	Intact
12156	1.8 mg/cm2	1.8 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:31:23			Unit	Kitchen	Room	Ceiling	Drywall		Intact
12157	1.9 mg/cm2	1.9 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:31:38			Unit	Kitchen	Room	Wall	Drywall	A	Intact
12158	2 mg/cm2	2 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:31:53			Unit	Kitchen	Room	Wall	Drywall	B	Intact
12159	2 mg/cm2	2 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:32:07			Unit	Kitchen	Room	Wall	Drywall	C	Intact
12160	1.9 mg/cm2	1.9 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:32:23			Unit	Kitchen	Room	Wall	Drywall	D	Intact
12161	0.7 mg/cm2	0.7 mg/cm2	0.2 Positive		FALSE	0.5	5	2/25/2026	18:33:04			Unit	Living Room	Room	Wall	Drywall		Intact
12162	0.1 mg/cm2	0.1 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:33:48			Unit	Living Room	Window	Sash	Metal	C	Intact
12163	0 mg/cm2	0 mg/cm2	0.2 Negative		FALSE	0.5	2	2/25/2026	18:34:02			Unit	Living Room	Window	Jamb	Metal	C	Intact
12164	3 mg/cm2	3 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:34:16			Unit	Living Room	Window	Casing	Wood	C	Intact
12165	1.1 mg/cm2	1.1 mg/cm2	0.3 Positive		FALSE	0.5	2	2/25/2026	18:34:28			Unit	Living Room	Window	Sill	Wood	C	Intact
12166	0 mg/cm2	0 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:34:45			Unit	Living Room	Radiator	Cover	Metal	C	Intact
12167	-0.1 mg/cm2	-0.1 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:35:03			Unit	Living Room	Room	Wall	Drywall	B	Intact
12168	-0.2 mg/cm2	-0.2 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:35:16			Unit	Living Room	Room	Wall	Drywall	C	Intact
12169	0.3 mg/cm2	0.3 mg/cm2	0.2 Negative		FALSE	0.5	5	2/25/2026	18:35:29			Unit	Living Room	Room	Wall	Drywall	D	Intact
12170	-0.3 mg/cm2	-0.3 mg/cm2	0.2 Negative		FALSE	0.5	2	2/25/2026	18:36:00			Unit	Living Room	Room	Baseboard	Wood	D	Intact
12171	0.1 mg/cm2	0.1 mg/cm2	0.3 Negative		FALSE	0.5	2	2/25/2026	18:36:45			Unit	Bathroom	Door	---	Wood	A	Intact

12172	-0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:37:05		Unit	Bathroom	Door	Buck	Wood	A	Intact
12173	-0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:37:59		Unit	Bathroom	Window	Sash	Metal	C	Intact
12174	0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:38:14		Unit	Bathroom	Window	Jamb	Metal	C	Intact
12175	2.3 mg/cm2	0.3 Positive	FALSE	0.5	2	2/25/2026	18:38:31		Unit	Bathroom	Window	Casing	Wood	C	Intact
12176	0 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:38:44		Unit	Bathroom	Window	Sill	Wood	C	Intact
12177	-0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:39:01		Unit	Bathroom	Pipe	Vertical	Metal	C	Intact
12178	0 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:39:19		Unit	Bathroom	Room	Ceiling	Drywall		Intact
12179	0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:39:46		Unit	Bathroom	Room	Wall	Drywall	A	Intact
12180	0 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:39:59		Unit	Bathroom	Room	Wall	Drywall	B	Intact
12181	0 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:40:14		Unit	Bathroom	Room	Wall	Drywall	C	Intact
12182	0 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:40:27		Unit	Bathroom	Room	Wall	Drywall	D	Intact
12183	0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:40:51		Unit	Bedroom	Window	Sash	Metal	C	Intact
12184	0 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:41:09		Unit	Bedroom	Window	Jamb	Metal	C	Intact
12185	1.8 mg/cm2	0.3 Positive	FALSE	0.5	2	2/25/2026	18:41:24		Unit	Bedroom	Window	Casing	Wood	C	Intact
12186	0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:41:36		Unit	Bedroom	Window	Sill	Wood	C	Intact
12187	0.2 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:41:54		Unit	Bedroom	Radiator	Cover	Metal	C	Intact
12188	-0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:42:15		Unit	Bedroom	Door	---	Wood	D	Intact
12189	-0.2 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:42:35		Unit	Bedroom	Door	Buck	Wood	D	Intact
12190	1.1 mg/cm2	0.3 Positive	FALSE	0.5	2	2/25/2026	18:43:08		Unit	Bedroom	Room	Ceiling	Drywall		Intact
12191	-0.2 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:43:27		Unit	Bedroom	Room	Wall	Drywall	A	Intact
12192	0.2 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:43:40		Unit	Bedroom	Room	Wall	Drywall	B	Intact
12193	0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:43:54		Unit	Bedroom	Room	Wall	Drywall	C	Intact
12194	-0.1 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:44:07		Unit	Bedroom	Room	Wall	Drywall	D	Intact
12195	0 mg/cm2	0.3 Negative	FALSE	0.5	2	2/25/2026	18:44:21		Unit	Bedroom	Room	Baseboard	Wood	D	Intact
12196	1.1 mg/cm2	0.2	TRUE	1	5	2/25/2026	18:44:50		Unit	Bedroom	Room	Baseboard	Wood	D	Intact
12197	1 mg/cm2	0.2	TRUE	1	5	2/25/2026	18:45:05		Unit	Bedroom	Room	Baseboard	Wood	D	Intact
12198	1 mg/cm2	0.2	TRUE	1	5	2/25/2026	18:45:19		Unit	Bedroom	Room	Baseboard	Wood	D	Intact
12199	0 mg/cm2	0.3	TRUE	1	2	2/25/2026	18:45:36		Unit	Bedroom	Room	Baseboard	Wood	D	Intact
12200	0 mg/cm2	0.3	TRUE	1	2	2/25/2026	18:45:43		Unit	Bedroom	Room	Baseboard	Wood	D	Intact
12201	0 mg/cm2	0.3	TRUE	1	2	2/25/2026	18:45:50		Unit	Bedroom	Room	Baseboard	Wood	D	Intact